EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Roads & Drains in R.K. Hegdenagara & Surrounding Areas in Ward no: 06
2	Amount of Work Portion	4997227=00
3	Estimated Cost	50.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	147
6	No. and date under which work order issued	147/09-11-2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	07-02-2017
9	Date of receipt of application in the sub division office	07-02-2017
10	Extension granted if any	–
	i)	–
	ii)	–
11	Work carried out by the contractor during the original period stipulated in the contract.	95%
12	Work carried out during 1st extension	–
13	Work carried out during 2nd extension	–
14	Time now applied for	23 Days
15	Date of recommending time limit applied for	08-02-2017
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	5%
18	Probable time required for completion of remaining work	1 Month
19	Cost of work charged establishment charged on the work after the expairy of original period.	–
20	Whether notice as per clause of contract has been issued.	–
21	Remarks of the AEE and the daily rate of penalty proposed	Time Required Reasonable
22	Remarks of the EE with the daily rate of penalty proposed	As per the AEE Penalty Reasonable

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division
BBMP, Bangalore-92

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-92